

ZTF Observatory Schedule Review

February 22, 2017

Goals:

- 1) Review the proposed ZTF-P48 changeover schedule;
 - Confirm proposed timing meets the expected project plan goals;
 - Confirm timing of activities that require campus & summit coordination;
 - Adjust phasing and duration of activities;
- 2) Identify items that pose a potential risk to the proposed schedule;

Milestones

❖ End of iPTF science operations :	February 28, 2017
❖ ZTF changeover begins at P48:	March 1, 2017
❖ Camera Alignment Testing (early):	May 2 – 11, 2017
❖ Camera Alignment Testing (baseline):	May 23 – June 6, 2017
❖ Trim plate est. at Palomar (soonest):	July 17, 2017
❖ ZTF 1 st Light:	August 1, 2017
❖ ZTF Science Verification Tests begins:	September 13, 2017

Commissioning Schedule drivers

- **Before ZTF camera alignment tests:**

- Telescope structural changes;
 - Access hatch enlargement & Cable ports;
 - Mounting for Filter Exchanger, Instr. Support, E-Rack,
- TCS testing;
- Cable/hose mgt and air treatment system;
- Telescope interior cleaning & painting;
- Optics: primary mirror recoating & doublet corrector refurbishment;
- Camera readiness;

- **After ZTF camera alignment test to 1st Light:**

- ZTF camera CCD alignment and thermal mgt modifications; (Est 10 weeks)
- Trim plate delivery; (earliest estimates @ July 17)

Week 1 - 2

<div> <div> <div></div> <div></div> </div> <div>March 2017</div> </div>						
Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
26	27	28	Mar 1	2	3	
			PTF camera & e-rack removal, 2 days		Primary mirror removal, 1 day	
5	6	7	8	9	10	1
	Dummy mirror install, 0.5 days	Remove shutter _ baffle, 0.5 days	Doublet ass'y removal and balance, 0.5 days	Remove focus hub and spiders, 1.5 days	TCS Testing, 2 days	
				Doublet optics removal from cell, 1 day	Doublet cell clean and replating, 3 wks	

Week 3 - 4

◀▶ March 2017						
Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
12	13	14	15	16	17	1
		Doublet cell clean and replate, 3 wks				
				Grounding & lightning protection upgrade, 3 wks		
		Enlarge access hatch in tube, 3 days			Cut CCD cable port holes in tube, 1 day	
			Dome power rewiring, 3 days			
19	20	21	22	23	24	2
		Doublet cell clean and replate, 3 wks				
		Grounding & lightning protection upgrade, 3 wks				
	Add primary end c'wgt mounts, 1 day	Remove South Finder Scope, 1 day	Add filter exchanger mount		Clean, prep and paint tube inside, 6 days	
			Add elect. rack mtg features	ZTF ICS and TCS testing, 3 days		

Week 5 – 6

◀▶ April 2017						
Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
26	27	28	29	30	31	Apr
	Doublet cell clean and replate, 3 wks					
	Grounding & lightning protection upgrade, 3 wks					
	Clean, prep and paint tube inside, 6 days					
ZTF ICS and TCS testing, 3 days						
2	3	4	5	6	7	
		Doublet cell/optics assembly, 3 days				
Grounding & lightning protection upgrade, 3 wks					Cable routing _mgt system install (prelim), 2 days	
		Install instrument support assy/hexapod, 3 days				

Week 7 – 8

◀▶ April 2017						
Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
9	10	11	12	13	14	1
	Primary re-aluminize, 5 days					
Cable routing _mgt system install (prelim), 2 days			Install doublet & shutter, 2 days		Dry air system testing (prelim), 2 days	
16	17	18	19	20	21	2
		TCS Testing, 2 days			Install and align primary mirror, 2 days	
Dry air system testing (prelim), 2 days						

Week 9 – 10

◀▶ April 2017						
Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
23	24	25	26	27	28	29
	ZTF camera transport to summit		Install Cryotiger			
		Initial installation of ZTF camera, 3 days				
			Install e-rack_connect glycol plumbing, 2 days		ZTF camera functional verification, 2 days	
30	May 1	2	3	4	5	
		ZTF Camera Alignment Testing, 10 days				
ZTF camera functional verification, 2 days						
	ZTF Camera Alignment Testing					

Detailed Work Plan

- Each line item on schedule will be detailed with respect to:
 - Procedure;
 - Material;
 - Equipment;
- This will be transferred into a daily work schedule with personnel assignments;
- Progress will be reported weekly during the changeover work;
- Forecast to be given at least 2 weeks in advance for milestones where campus involvement will be required.

ZTF/P48 Changeover Work Plan

2. PTF camera and E-Rack removal;
Equipment: hand hoist; lift table, cart; truck
 - 2.1. De-cable and hoses; Instructions from Roger;
 - 2.2. Camera removal: small hoist-hand winch;
 - 2.3. E-rack removal; lift table and cart;
 - 2.4. Lower thru hatch;
 - 2.5. Crate camera and hardware, and ship to campus;
3. Primary mirror removal;
Equipment: Mirror cart and frame; Truck? Documented procedure & equipment;
 - 3.1. Lower thru hatch, onto truck;
 - 3.2. Transport to 200";
 - 3.3. Load into 84" vacuum tank;
4. Dummy Mirror install
Equipment: Cart & Jack; alignment pins or all-thread to guide onto Tube;
 - 4.1. Position under tube, raise with jacks, then engage alignment guides and screw into place;
 - 4.2. Adjust top-down balance as req'd;
5. Shutter & baffle removal;
Equipment: Adjustable lift beam, shackles; slings....;
 - 5.1.1. Lower shutter thru hatch;
 - 5.1.2. Install in ship crate;
 - 5.1.3. move to 200" ground floor;

Schedule Risks

- **Planned & Unplanned, Non-ZTF related Observatory events**

- The same Palomar staff that will be working the ZTF changeover, are responsible for maintaining & fixing all other observatory systems, and supporting other project/customers;
- Other work may pull resources away from ZTF work at various times throughout the commissioning period.

- ❖ **Risk Mitigation**

- Maintain a reasonable contingency in the schedule;

Schedule Risks

- **Air treatment system**

- Compressor/dryer installed and operating;
- Pressure & temperature regulation system needs development;

- ❖ **Risk Mitigation**

- Pressure/temperature regulation can be developed without interfering with other commissioning work and is not needed until end of commissioning

- **Hose & cable routing/mgt**

- Needs development;

- ❖ **Risk Mitigation**

- Campus engineering assigned to support;
- Final routing system not needed until end of commissioning;

Schedule Risks

- TSC development completed so far

- New Delta Tau based TCS hardware and interface cabling assembled;
- Individual sub-system functions have been bench tested;
- User interface software: Console, GXN interfaces implemented.

- TCS work to be completed

- Demonstration of connection/feedback of all "housekeeping" interfaces.
- Demonstration of Delta Tau basic functionality with all observatory interfaces;
- Motion control performance tuning of all drives;

- ❖ Risk Mitigation

- Define several TCS testing periods interspersed in schedule;
 - 4 events; 12 days;
- Alignment test can proceed using Vertex controls with manual target acquisition;
- Acquire consulting support for performance tuning phase; (Delta Tau or others)